## Municipal Committee Burewala

## 1. Financial Status

| Detail  |          |  |  |
|---|----------|--|--|
| Total Funds (including 20% counterpart till 4 <sup>th</sup> year + DLIs amount received & profit till 30 June 2024) | 4,607.71 |  |  |

## 2. Projects Detail

| Sr.<br>No. | Program   | AA Cost<br>(Rs.<br>Million) | WO Cost<br>(Rs. Million) | Current Status   | Tentative<br>Completion<br>Date |
|------------|---|-----------------------------|--------------------------|--|---------------------------------|
|            | Rehabilitation of Municipal<br>Services in City Burewala          | 104.61                      | 92.53                    | Completed  | Completed                       |
| 2          | Provision of Equipment and<br>Machinery for improvement of<br>SWM | 137.80                      | 135.60                   | Physically Completed, only salaries are<br>being disbursed till completion of the<br>program | 31-03-2025                      |
|            | Sub-Total   | 242.41                      | 228.13                   |  |                                 |
| 3          | Construction of vehicles parking area                             | 31.22                       | 31.67                    | Ongoing Execution. Physical<br>Progress 90%  | 30-11-2024                      |
|            | Improvement and rehabilitation of 18 roads                        | 1,250.12                    | 1,041.40                 | Ongoing Execution. Physical<br>Progress 95%  | 30-11-2024                      |
| 5          | Solarization of Disposal Stations                                 | 133.85                      |                          | Financial evaluation completed. In Grievance period  | -                               |
| 6          | Comprehensive Sewerage<br>Scheme                                  | 1,017.00                    | -                        | Revised AA awaited   | -                               |
|            | Construction of Roads (07<br>Roads)                               | 163.94                      | -                        | Financial evaluation completed.<br>Standstill period   | -                               |
| - A        | Construction of General Bus<br>Stand                              | 375.89                      | -                        | Under review of MC   | -                               |
|            | Sub-Total   | 2,972.02                    | 1,073.07                 |  |                                 |
|            | Total   | 3,214.43                    | 1,301.20                 |  |                                 |