

May 19, 2025

## Municipal Committee Burewala

### 1. Financial Status - Total Funds Rs. 4,949.30 million

### 2. Project Detail

Sr. No.	Program	AA Cost (Rs. Million)	WO Cost (Rs. Million)	AA Issued Date	Contract Signed Date	Financial Progress	Current Status	Tentative Completion Date
1	Rehabilitation of Municipal Services	104.61	92.53	-	-	100%	Completed	Completed
2	Provision of Equipment & Machinery for improvement of SWM	137.80	135.58	14-01-22	-	98%	Physically Completed, only salaries are being disbursed till completion of the program	29/08/2025
3	Construction of Vehicles Parking Area	31.22	31.67	28-12-22	31-07-23	100%	Completed	Completed
4	Improvement and Rehabilitation of 18 road	1,250.12	1,041.40	06-06-23	29-08-23	92%	Ongoing Execution. Physical Progress 95%	30-06-2025
5	Solarization of Disposal Stations	133.85	127.3	21-11-23	24-11-24	48%	Ongoing Execution. Physical Progress 52%	30-05-2025
6	Construction of Roads (07 Roads)	163.94	125.72	16-05-24	24-01-25	70%	Ongoing Execution. Physical Progress 72%	30-06-2025
7	Part A- Rehab of Disposal Stations and Force Main	519.83	-	14-02-25	-	-	Technical bids opened. Evaluation in progress	-
8	Part B- Laying of Sewer Lines	79.26	-	14-02-25	-	-	Technical bids opened. Evaluation in progress	-
9	Part C- Construction of WWTP	261.92	-	14-02-25	-	-	Technical bids opened. Evaluation in progress	-
10	Construction of General Bus Stand	435.00	-	-	-	-	PC-1 submitted for DDSC for approval	-
11	Improvement and Construction of Roads (45 roads)	720.00	-	-	-	-	Design under finalization	-
12	Provision of Stormwater Facilities (Z Block Area)	152.00	-	14-03-25	-	-	Bidding in progress	-
13	Provision of Stormwater Facilities (Aarif Bazar Area)	149.60	-	14-03-25	-	-	Bidding in progress	-
14	Rehabilitation of Street Lights at Ring Road	300.00	-	-	-	-	Design under finalization	-
15	Rehabilitation of Contaminated Water Supply Areas	200.00	-	-	-	-	PC-1 under finalization	-
16	Provision of New Sucker Machine, Desilting Machine for Manhole in Burewala city	100.00	-	-	-	-	PC-1 under finalization	-
	<b>Total</b>	<b>4,739.15</b>	<b>1,554.20</b>					