

Municipal Committee Burewala**1. Financial Status**

Detail	Amount (Rs. million)
Total Funds	4,607.71

2. Projects Detail

Sr. No.	Program	AA Cost (Rs. Million)	WO Cost (Rs. Million)	Current Status	Tentative Completion Date
1	Rehabilitation of Municipal Services in City Burewala	104.61	92.53	Completed	Completed
2	Provision of Equipment and Machinery for improvement of SWM	154.25	135.60	Physically Completed, only salaries are being disbursed till completion of the program	31-03-2025
	Sub-Total	258.86	228.13		
3	Construction of vehicles parking area	31.22	31.67	Ongoing Execution. Physical Progress 94%	28-02-2025
4	Improvement and rehabilitation of 18 roads	1,250.12	1,041.40	Ongoing Execution. Physical Progress 96%	28-02-2025
5	Solarization of Disposal Stations	133.85	127.3	Ongoing Execution. Physical Progress 10%	28.03.2025
6	Construction of Roads (07 Roads)	163.94	125.72	Ongoing Execution. Physical Progress 01%	24.07.2025
7	Comprehensive Sewerage Scheme	861.01	-	Principally approved subjected to cost clearance. AA awaited	-
8	Construction of General Bus Stand	471.77	-	DCC held on 25-01-2025. PC-1 submitted for DDSC	-
9	Improvement and construction of Roads (45 roads)	720.00	-	Design under finalization	-
10	Provision of Underground water storage tank in Burewala city (Z Block Area)	167.26	-	DCC held on 25-01-2025. PC-1 submitted for DDWP	-
11	Provision of Underground water storage tank in Burewala city (Aarif Bazar Area)	163.69	-	DCC held on 25-01-2025. PC-1 submitted for DDWP	-
12	Rehabilitation of street lights at ring road in Burewala city	300.00		PC-1 under finalization	
13	Rehabilitation of contaminated water supply areas	200.00		PC-1 under finalization	
14	Provision of new sucker machine, desilting machine for manhole in Burewala city	100.00		PC-1 under finalization	
	Sub-Total	4,562.86	1,326.09		
	Total	4,821.72	1,554.22		